

Job Name:			Form Name:		
Job Location: Hypower Job #:			Panel Prestartup Checklist		
Superintendent:					
Distribution Panel E	Roard Designa	tion -			
	oara besigna	tion			
DATE:			TIME:		AM / PM
Building:		<u></u>	Level:		
Room #			Manufacturer _		
Serial #			_		
POWER TYPE	EMG		NORM _		
TEMP		MLO/MCB		Volts	
Amps		Phase		Bus Type	
Predecessor:	Tag No.		_		
Electrical (power source	e) Predecessor L	.ocked Open a	nd Tagged _		
Feeder conduit size:		Number of Conduits			
# of Conductors Continuity Test:		Ground Cor	nductor Size		

Panel/Switchboard Prestartup Checklist	Date Completed	Sign Off/Signature
Review specs for proper requirements		
Gear completely bolted together		
Gear bolted down or fastened in place		
Inspect for Physical Damage		
All buss ties in place		
Torque all bolts and lugs to manufacturer recommended levels.		
Grounding electrodes and all bonds connected?		
Megger gear and feeders, record measurements (use Megger test report)		
Seismic requirements met (if applicable)		
GFCI test of main breaker prior to energizing when applicable. Attach third party test report		
Check grounding at each transformer for proper grounding and bonding methods		

Turn on main board and record measured voltages (ensure proper lockout/tagout and hot work procedures are followed)	
Turn on branch circuits one at a time (use branch circuit test report) Measure and record voltages and phase rotation (THIS IS HOTWORK)	

Witness Signatures:		
General Contractor		
	Print Name	Date
General Contractor		
	Signature	Date
Owner:		
	Print Name	Date
Owner:		
	Signature	Date
Hypower Representative:		
	Print Name	Date
Hypower Representative:		
	Signature	Date
Construction Manager:		
	Print Name	Date
Construction Manager:		
	Signature	Date